Completion Report

1	Name of Wok	Desilting & Resetting of drain & Reasphalting to 5th B Cross and 17th cross and other cross roads at MEI Layout in ward No 14, Bagalagunte
2	Sanctioned Estimate No.& Date	CE/DZ/TS/30/21-22, Dt.03.02.2023 EE/DD/AS/78/ 2022-23. Dt. 13-01-22
3	Head of Acount which is Chargeable	P-3316
4	Enstrument Order No. & Date	EE/DD/WO/138 /22-23, Dt.28.11.2022
5	Name of Contractor	Nagaraj K
6a	Time Stipulated for Completion of work	90 Day
b	Delay in execulation of work	–
7	Measurement recorded in MB	355/2008-09
	Page No	35488-491
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	15-02-2022
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
45.00	41,14,672=98	–	385327=02

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION